



# TRIUNFO SANITATION DISTRICT

A PUBLIC AGENCY

## Status of Conifer Tank Replacement Project TSD Board Meeting, September 26, 2011

### Oak Canyon Reservoir

- Project proceeding as planned
  - Tank excavation completed
  - Jack and Bore beginning
  - Potholing for PRVs
- County Paving Overlay section
  - Permit /plans show 220' for Lash, County has left 413' opening
  - Working the issue with County Transportation
- Falling Star – CMWD required storage needs for turnout install
  - Needed level is not adequate with tanks alone and original design
  - Investigating options
    - Linestops
    - Tie-in with Las Virgenes (in discussions/analysis)
    - Tie-in with Cal Water (in discussions)
- Public Relations - received no credible complaints
- First incident of vandalism reported during Sept 17-18, minor mischief to equip.

### Lindero Feeder/Cheeseboro Tank Decommissioning

- RSRPD Lindero Feeder MOU is pending and Staff is awaiting response from Rancho on the details of the decommissioning for the agreement.
- Staff is developing a strategy for decommissioning the Lindero Feeder Line and the Cheeseboro Tank.

### Conifer Tank Decommissioning

- Staff is coordinating the efforts between the cell companies and the HOA for approval of the relocation plans and easement acquisition.
- Staff is assisting the cell companies with their plan review and approval by the County of Ventura Planning Dept. Since MAC approval would be beneficial, staff has provided information to the MAC via the standing TSD Board members.
- Staff is developing a strategy for decommissioning the tank and relocating the cell equipment.

### Financial Status of Project

- There are no changes to report at this time.

*Hem Sa*